NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NEWZ/BBMP/PDDZ/2019-20

Date:-30-07-2019

To,
The Executive Engineer,
Project Division, Dasarahaali Zone
Hesaraghatta Main Road
Bangalore-560073

" INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Construction of Dialysis centre at Mallasandra in ward No:13

Item No	Description of work	Unit	Qty
1	KSRRB 200-8. Clearing and grubbing road land including uprooting rank vegetation, grass, brush, shrubs, saplings and trees of girth upto 300mm, by manual means, in area of thorney jungle, removal of stumps, disposal of unserviceable materials, stacking of	Sqm	625.00
2	KSRB 2-1.2 : Earthwork in surface excavation in ordinary soil for leveling and lowering the ground manually (Other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m	cum	321.59
3	KSRB 2-2.2 : Earthwork excavation for foundation of buildings, water cum supply, sanitary lines and electrical conduits either in pits or in trenches1.5m and above in width, in hard	cum	1526.58
	UP TO 125% QTY	cum	358.68
	ABOVE 125% QTY	cum	1167.91
4	KSRB-3.2: Providing and injecting chemical emulsion for Pre-constructional Anti-Termite Treatment, creating continuous chemical barrier underand around the column pits, walls, trenches, basement excavation, top surface of the plinth filling, junction of wall and floor.	cum	461.54
	UP TO 125% QTY	cum	208.80
	ABOVE 125% QTY	cum	252.74
5	KSRB 4-1.2 : Providing and laying in position plain cement concrete of cum mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates	Cum	115.25
	UP TO 125% QTY	cum	88.14
	ABOVE 125% QTY	cum	27.11
6	KSRB 4.2.1: Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregtes @ 0.47cum, with super piasticisers @ 3 liters	Cum	20.68
7	KSRB 4.2.1: Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregtes @ 0.47cum, with super piasticisers @ 3 liters	cum	309.26
	UP TO 125% QTY	cum	106.74
	ABOVE 125% QTY	cum	202.52
8	KSRB 2.3: Filling available excavated earth (excluding rock) in sides cum of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by	cum	233.20
	UP TO 125% QTY	cum	179.34

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS,JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Item No	Description of work	Unit	Qty
	ABOVE 125% QTY	cum	53.86
9	KSRB 2.5 : Earthwork excavation in all soil deposits and filling sides of foundation upto plinth in layers not exceeding 20cms. in depth, compacting each deposited layer by	cum	597.77
	UP TO 125% QTY	cum	359.08
	ABOVE 125% QTY	cum	238.70
10	KSRB 4.2.7 : Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm cum and down size graded granite metal coarse	Sqm	200.51
	UP TO 125% QTY	Sqm	200.51
11	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete	Sqm	345.44
	UP TO 125% QTY	Sqm	197.50
	ABOVE 125% QTY	Sqm	147.94
12	KSRB 4-6.5 : Providing and removing centering, shuttering, strutting, Sqm. propping etc., for columns, pillars, post and struts, square / rectangular/ polygon in plan including cost of	Sqm	467.38
	UP TO 125% QTY	Sqm	384.41
	ABOVE 125% QTY	Sqm	82.97
13	KSRB 4-6.2 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as roofs, landings, balconies and likes, thickness	Sqm	240.66
14	KSRB 4-6.9 Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floor including cost of all materials, labour complete as per	Sqm	32.74
15	KSRB 4-6.7 :Providing and removing centering, shuttering, strutting, Sqm propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders,	Sqm	233.50
16	KSRB 4-6.11 Providing and removing centering, shuttering, strutting, gqm propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including	Sqm	114.52
	UP TO 125% QTY	Sqm	46.25
	ABOVE 125% QTY	Sqm	68.27
17	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required,	Cum	51.51
	UP TO 125% QTY	Cum	44.73
	ABOVE 125% QTY	Cum	6.79
18	Concealed Conduit System Supplying heavy gauge PVC conduit pipe 19/20mm dia 2mm thick conforming to IS 2509 with suitable size bends, metal/PVC junction boxes adhesive	Rmt	400.00
19	Concealed Conduit System Supplying heavy gauge PVC conduit pipe 25mm dia 2mm thick conforming to IS 2509 with suitable size bends, metal/PVC junction boxes adhesive paste	Rmt	400.00

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Part bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10th MAIN ROAD 2nd CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056 CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Date:28-04-2018

NO.NEWZ/BBMP/PDD/PMC/2018-19

To,
The Executive Engineer,
Project Division,Dasarahalli
Hesaraghtta Main Road
Bangalore -560073

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Construction of Out Door Stadium (phase-1) Sy No.33 in Ward No.13

Name of Work: Improvements to roads drains and Asphalting to main and Cross roads at Dubasipalya NK and JK farm jnanabharathi 3rd Stage and RR layout in ward No-130 Ullal.

Item No	Description of work	Unit	Qty
1	KSRRB 200-8. Clearing and grubbing road land including uprooting rank vegetation, grass, brush, shrubs, saplings and trees of girth upto 300mm, by manual means, in	Sqm	7495.80
2	Excavation in Soil with Dozer: KSRRB M300-11. Excavation for road way in all types of soil by mechanical means including cutting and pushing the earth to site of	Cum	1124.37
3	KSRB 2-1.2: Earthwork in surface excavation in Soft soil for leveling and lowering the ground manually (Other than foundation of buildings, culverts, road drains and	Cum	11618.49
4	KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including	Sqm	7495.80
5	KSRRB M300-55. Construction of sub-grade and earthen shoulders with approved material Gravel/Murrum with ail lifts & leads, transporting to site, spreading, grading	Cum	7270.93
6	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after	Cum	516.66
7	KSRB-3.2: Providing and injecting chemical emulsion for Pre-constructional Anti-Termite Treatment, creating continuous chemical barrier underand around the column pits, walls, trenches, basement excavation, top surface of the plinth filling, junction of	Sqm	656.11
8	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine	Cum	86.81
9	KSRB 4-6.4: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour	Sqm	272.16
10	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members	T	6.66

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone
Bruhat Bengaluru Mahanagara Palike

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

m No	Description of work	Unit	Qty
11	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mix concrete(RMC) for RCC works laid in 15 cms thick layers and well conpacted vibrating, curing, finishing with necessary cement	Cum	110.88
12	Providing and laying pre-cast drain cover slab of 100mm thickness in CM1:3 including cost of all materials,labour,curing, transportation, loading, unloading etc.,as per	Sqm	59.31
13	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and	Sqm	23.70
14	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at 2m. apart in each course including cost of materials,	Cum	727.17
15	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers	Cum	54.40
16	KSRB 2.3: Filling available excavated earth (excluding rock) in sides cum of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m.	Cum	81.61
17	Providing and fixing for flooring 20mm thick gang saw water cut sadarhalli gray granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab	Sqm	841.39
18	Providing half nosing for 20mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc., complete as per specification	mtr	639.70

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Newzen Consultants Bangalore

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

Scanned by CamScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NEWZ/BBMP/PODZ/2018-19

Date:-31-07-2018

To,
The Executive Engineer,
Project Division, Dasarahaali Zone
Nesaraghatta Main Road
Bangalore-560073

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work:Construction of Yoga center building at Proposed park Mallasandra Sy No-33 in ward-13			
Item No	Description of work	Unit	Qty
1	KSRB 4.2.7 : Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal	Cum	10.06
2	KSRB 4-6.7 :Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever	Sqm	101.74
3	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding	Tn	14.76
4	KSRB 5-14: Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200mm having block density not less than 1800kg/m3 having a	Sqm	173.59

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 2nd and Part bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Newzen Consultants Bangalore

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

Scanned by CamScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

:NEWZ/BBMP/PDDZ/2019-20 Date:-12-07-2019

To,
The Executive Engineer,
Project Division, Dasarahaali Zone
Hesaraghatta Main Road
Bangalore-560073

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work:work:Construction of Ambedkar Samudaya Bhavana At Mallasandra in Ward no.13 Shettihalli Sub Division			
Item No	Description of work	Unit	Qty
1	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm cum and down size graded granite metal coarse	Cum	3.97
2	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 24kgs, with 12mm and down size graded granite metal coarse	Sqm	21.48
3	Providing and removing centering, shuttering, strutting, Sqm propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as	Sqm	30.45
4	Providing and constructing burnt brick masonry with approved quality of non-modular bricks of standard size of classdesignation S.ONewton per sqmm (table	Cum	114.01
5	Providing Teak wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves	Cum	0.15
6	Providing and fixing in position fully panelled Teak wood shutters for doors, with styles and rails of 35mm. thick with bottom and lock rails 180mm wide top rail and	Sqm	5.25
7	Providing Honne wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves	Cum	0.66
8	Providing and fixing in position shutters for doors made out of Honne wood styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles	Sqm	14.20
9	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size	Sqm	52.38
10	Providing and fixing in position in cement concrete 1:3:6 steel Sqm glazed windows and ventilators side hung/top hung 2/3 openable 1/3 fixed as per approved drawings	Sqm	4.59
11	Providing and fixing M.S.grill work for windows and Kgs ventilators using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved	Kg	1196.37
12	Providing 20mm thick cement plaster in single coat with cement mortar 1:4, to stone masonry & concrete surface including rounding off corners wherever required	Sqm	832.75
13	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth rendering,:	Sqm	1136.84
14	Providing 12mm thick cement piaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, including	Sqm	599.94
15	Flooring with 25mm thick polished tandur blue stone Sqm slabs using cement mortar 1:6, 25mm thick over existing cement concrete bed or top of roof laid to line and level	Sqm	0.00

Scanned with CamScanner

Item No	Description of work	Unit	Qty
16	"Providing and laying flooring using prepolished, water cut/gang saw 19mm thick granite laid with a bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed	Sqm	721.62
17	Providing skirting, dadoing, rises of steps with colour glazed tiles 15x15cmc 6mm on 10mm thick cement plaster 1:3 and jointed with white cement slurry over existing	Sqm	34.44
18	Providing and laying cinder concrete in cement 1:15 cum 1,902.00 (1 cement: 15 cinder of 12.5mm nominal gauge) on terraced roof or sunken slabs, laid to slope	Cum	19.92
19	Providing INTEGRAL CRYSTALINE Waterproofing treatment to thesunken portion of Toilets. Using Crystalline Slurry of approved make @ 1.4kg per SQM in two coats (0.7	Sqm	9.00
20	Extra for water proofing the inside surface of tanks (OHT & UGT) - applying of modified polymers soft acrylic esters coat @ 0.40kg/sqm in 2 coats including all	Sqm	31.68
21	Providing and fixing plaster mesh 150mm wide manufactured out of hot dipped galvanised iron of nominal thickness 0.35mm with a zinc coating of 120gms per sqm	M	642.00
22	Fabrication supplying and erecting M.S. tubular trusses of all spans as Kgs per approved drawing & design with prefabricated steel applications using quality	Kg	10153.54
23	Providing and installing of pre painted Galvolume iron Trapezoidal profiled sheet of approved make 1060 mm width (1000 mm cover width), 28-30 mm crest height with	Sqm	391.00
24	Aluminum plain/perforated/Mirror finish false ceiling VT-09 (Vertical drop 9 mm) Supply and installation of Aluminum powder coated false ceiling proof panel size	Sqm	354.20
25	THERMAL INSULATION OF ROOF WITH EXPANDED POLYSTYRENE Providing and fixing expanded polystyrene (EPS) 50mm thick with aluminium strips at every 600mm c/c	Sqm	354.20

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 2nd and Part bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Scanned with CamScanner

NO.NEWZ/BBMP/PDDZ/2019-20

To,
The Executive Engineer,
Project Division, Dasarahaall Zone
Hesaraghatta Main Road
Bangalore-560073

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work:Construction of building for Indoor games at Sy No.33 in Mallasandra Ward No.13			
Item No	Description of work	Unit	Qty
1	KSRB 4.2.7 : Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser	Sqm	9.27
2	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting,. propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached1 pilasters, buttresses, plinth cilis and string courses cost of all materials,	Sqm	246.00
3	KSRB 4-6.7 :Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all	Sqm	80.62
4	KSRB 4-6.2 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per	Sqm	117.13
5	KSRB 4-6.9 Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floor including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 (Item No.4.36, Page No.16, SR: 2016-17)	Sqm	14.33
6	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members	Tn	10.90
7	KSRB 5-14: Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200mm having block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/rrim2 confirming to JS 2185 (Part 1	Sqm	53.96
8	Fabrication supplying and erecting M.S. tubular trusses of all spans as per approved drawing & design with prefabricated steel applications using quality material and are durable, reliable and corrosion and abrasion resistant. Welding shall confirm to latest	Kgs	24098.00
9	Providing and installing of pre painted Galvolume iron Trapezoidal profiled sheet of approved make 1060 mm width (1000 mm cover width), 28-30 mm crest height with crest distance of 200 mm c/c with 2 ribs at the centre for stiffening. The total coated	Sqm	914.30

Scanned with CamScanner

Item No	Description of work	Unit	Qty
10	KSRB 4.2.7 : Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser	Cum	57.43
11	KSRB 4-6.7 :Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all	Sqm	205.16
12	KSRB 5-14: Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200mm having block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/rrim2 confirming to JS 2185 (Part 1	Sqm	401.87
13	Chiken mesh (Sl.No-716, Code no-0092, Page No.XXVIII, SR: 2016-17)	Sqm	246.00
14	KSRB15-3.8 : Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour,	Sqm	246.00

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 3rd and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Date:-

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯೋಜನಾ ವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬಿಬಿಎಂಪಿ, ಬೆಂಗಳೂರು

Scanned with CamScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO:NCVZ/BBMP/POD/PMC/2018-19 Date:23-08-2019

To,
The Executive Engineer,
Project Division,Dasarahalli
Hesaraghtta Main Road
Bangalore -560073

INSPECTION REPORT

Dear Sir,

Subject: Improvement works at Dog Kennel Sy No 51 Mallasandra ward no 13 of Project subdivision

Name of Work: Improvements to roads drains and Asphalting to main and Cross roads at Dubasipalya NK and JK farm jnanabharathi 3rd Stage and RR layout in ward No-130 Ullal.

Item No	Description of work	Unit	Qty
1	KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for leveling and lowering the ground manually (Other than foundation of buildings, culverts, road drains and	Cum	151.20
2	KSRB 2-2.2 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches1.5m and above in width, in	Cum	75.60
3	KSRB 2-2.3: Excavation by manual means for foundation of buildings, water supply & sanitary lines and electrical conduits etc., either in pits or in trenches 1.50m and above	Cum	90.72
4	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse	Cum	35.70
5	KSRB 5.2-2 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than	Cum	0.00
6	KSRB 5.3-3: Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less	Cum	0.00
7	KSRB 4.2.1: Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal	Cum	0.00
8	KSRB 2.3: Filling available excavated earth (excluding rock) in sides cum of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each	Cum	283.50
9	KSRB 2.5 : Earthwork excavation in all soil deposits and filling sides of foundation upto plinth in layers not exceeding 20cms. in depth, compacting each deposited layer by	Cum	0.00
10	KSRB 4.2.7 : Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm cum and down size graded granite metal	Cum	548.86
11	KSRB 4.2.10 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 24kgs, with 12mm and down size graded granite metal	Cum	0.00
12	Providing and casting reinforced cement concrete racks with design mix M20, granite or trap jelly 12mm and down size 5 cms thick and below with reinforcements of 6mm	Cum	0.00
13	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded cum granite metal coarse	Cum	0.00
14	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass	Sqm	4.20

Asst. Executive Engineer
Project Division Dasarahalli BBMP

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056 CELL NO:+91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

Item No	Description of work	Unit	Qty
38	KSRB 15-18.1 : Applying red lead ready mix priming coat over new steel or other metal surface including preparing the surface after throughly cleaning oil, grease, dirt and	Sqm	0.00
39	KSRB 15-18.2 : Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade	Sqm	0.00
40	KSRRB M800-18, G.L Barbed Wire Fencing 1.8 Metre High:- Providing m and fixing 1.8 metres high GI barbed wire fencing with 2.4 m angle iron posts 50 mm x 50 mm x 6	M	0.00
41	Supplying heavy PVC condiuit pipe .....mm dia .....mm thick confirming to IS 2509 woth suitable size bends, metal/PVC junction boxes adhesive paste etc., and running	M	0.00
42	25mm dia 2mm thick	M	0.00
43	Supplying and fixing sheet metal box made out of 18 SWG sheet metal with necessary holes for cable/conduit entry as required with one coat of primer of approved make	Each	0.00
44	100X75X65mm	Each	0.00

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT ★ Bangalore ★

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned by CamScanner